




Status of the ALBA Project


Dieter Einfeld / CELLS




Outline:

- 1.) Introduction
- 2.) Booster commissioning
- 3.) Inauguration
- 4.) Final SR-Installations
- 5.) Status of Linac
- 6.) Status of Storage Ring Components
- 7.) Contracts and Delays


I wanted to show you today the first results of the commissioning of the storage ring ALBA. Everything was prepared to start the storage ring commissioning, the Linac and the Booster were running very well and all subsystem have been tested. We worked very hard in order to start at Saturday the 20th of November. At Wednesday the 18th of November we got the message from the CSN (authority to give us the permission) that it is not allowed for us, starting the commissioning of the storage ring, because the final certificate is not issued. So we have to wait, perhaps until end of January. This is really a pity. Accordingly we have to change or time schedule.





Big Milestones in 2010

- 1.) Dec. 2009: first beam in the booster
- 2.) Booster run in January (2.8 GeV)
- 3.) Official inauguration (March 2010)
- 4.) Installation of SR injection straight
- 5.) Booster run in July (no success)
- 6.) Booster run in Sept. / Oct. (3 GeV)
- 7.) Installation of BTS – transfer line
- 8.) Subsystem check for SR commissioning
and upcoming
- 9.) Beam in the storage ring (Certificate of
CSN is missing)




Diagnostics at the Booster:

Fully operational and commissioned


- 1 FCT: Fast Current Monitor
- 1 DCCT: DC Current Monitor
- 44 BPMs: (designed tunes are 12.42 and 7.38)
- 2 Striplines: one for beam excitation, one for beam position meas.
- 4 FSOTRs: with pneumatic motion, it allows to see injected beam)
- 1 FSH: located at extraction vacuum chamber and has motorized motion.
It allows to see both injected and extracted beam.
- 3 SRMs: follow beam image along the ramp

Example: Tune meas. with Striplines




- One stripline BPM is used as kicker.
- One stripline BPM is used as position measurement, whose FFT provides tune


Tune measurement via FFT in MML:




Amplitude of beam kick increases in synchronism with beam energy, so to have enough power to excite beam w.o. killing it.



1st beam in the booster



BPM



In the night from the 21st to 22nd the first beam in the booster Synchrotron. Signals from the FCT ,BPM and Vacuum gauge.



Vacuum gauge




Call the gate for the picture

12.01.10 Beam in the BO, 1st turn


With vertical correctors BO

Beam after injection

Beam after 1 turn (<10% transmission)




**17.01.10: RF ON,
beam captured**





Injections 1 s apart


**19.01.10: Ramping
to 600 MeV (PS + RF)**



21.01.10: Ramping to 2.7 GeV (PS + RF)



Booster: acceleration from 100 MeV to 2.7 GeV





$I_{\text{injected}} = 0.7 \text{ mA}$

$I = 0.7 \text{ mA}$ 130 ms later

During ramping to 3.0 GeV

- ✓ Reproducing the measurements using the magnets calibration



Reason for not getting up to 3 GeV: crossing an integer line

Good agreement with the measured tune


22nd of March: Official Inauguration of CELLS





Installation of injection straight





Accelerating structure 2 is for repairing

Booster Run in July

In July we had an other 2 weeks for booster commissioning. We have had only problems and no success:

- 1.) A lot of discharges in the Linac structure 2, reduction of the energy to 96 MeV. This gave us a lot of problems for the ramping.**
- 2.) Failure in a booster bending power supply, running only with 1 power supply, change of the connections.**
- 3.) Failure in the other booster bending power supply. Finishing of booster commissioning.**

Changing of the commissioning time schedule: not a period of some weeks, instead each day

See results of the booster commissioning by the talk of Gabriele Benedetti (tomorrow).

POWER SUPPLIES

SR Power supplies:

Dipoles, Quads and Sexts: all delivered, installed, tested and now running on a daily basis.

- ✓ Stability ± 10 ppm
- ✓ Resolution of 5 ppm

SR Corrector Power Supplies:

The delivery is not yet completed. But we have all CORH, CORV and SKEW correctors. Missing are the power supplies for the trim coils installed on the bending magnets .

- ✓ 3 dB at 1 kHz for the output current
- ✓ Stability ± 20 ppm
- ✓ Resolution of 5 ppm



POWER SUPPLIES

BO Power Supplies:

1 Dipole power supply had failed 3 times.


Defective capacitor that cause failure of the semiconductors.

Solution: Exchange the capacitor for another with tighter tolerances




SR PULSED ELEMENTS

- ✓ Installed, and cabled during this year
- ✓ SR KICKERS
 - ✓ Jitter < 1 ns (peak to peak)
 - ✓ Amplitude stability < 0.08%
 - ✓ kickers identity $\approx 0.1\%$





400 nm coating, homogeneity within $\pm 14\%$ in ± 25 mm of the center (top and bottom)




Chambers	R [Ohm]
CH.2	4.81
CH.4	4.27
CH.5	4.28
CH.6	4.36



Installation of
BTS-Transfer line




Stability of the linac beam parameters during Booster Commissioning, Oct. 2010




- The highest fluctuations in all parameters are correlated to water cooling instabilities.
- All parameters are within specifications

Stability of the linac beam parameters during Booster Commissioning, Oct. 2010




- The highest fluctuations in all parameters are correlated to water cooling instabilities.
- All parameters are within specifications

Linac beam transmission in MBM




Beam transmission in Oct. 2010



Major losses:
Between 30 and 65 MeV,
so, in AS1.

	Beam Parameters	Buncher transmission	Linac transmission
Calculation	MBM, 112ns, 4nC, 120 MeV	95%	67%
Measurement Oct. 2010	MBM, 112ns, 1nC, 110 MeV	96%	76%




SR-Transmitters

March - September 2010:



✓ RF Commissioning (with Thomson)

All SR transmitters has passed the SAT



SR Dampy Cavities: Installation


- ✓ All 6 performing well
- ✓ Installed and bake-out in situ
- ✓ Alignment, cabling and cooling ready



SR Dampy Cavities: Conditioning and Calibration

June – October 2010:

- ✓ All RF Plants ready
- ✓ All 6 cavities conditioned up to 70 kW
- ✓ Calibration pending



RF Plant Mode

Operate: Op/Test Test Cond

Operate tx: Tx1 On/Off Tx2 On/Off

Interlock: RESET

Supplies

+3.3 V +5 V -5 V +12 V

MO: 7.64

500 MHz

PHMO: 0.00

FIM Interlocks

Arc CaCo Fw LOAD Arc CIRC Rv Cavity Arc LOAD Vacuum Arc WATRAJ Timing Arc Cavity Man. Alarm Rv Circlin Rem. Alarm

FIM Outputs

Reset FIM

SR 14 B

Transmitter 1

RFON Supervision OK RFON HVON Supervision OK HVON STBY Supervision OK STBY FIL Supervision OK FIL AUX Supervision OK AUX AUX Precondition OK OFF

FIL

Heating D. 0 Cooling D. 0 Pfw (kW) 0.000 Prv (W) 0.000 HVPS (A) 0.000

Preconditions: OFF->STDBY, STDBY->HVON, HVON-RFON, HV Enable, RF Enable

Transmitter 2

RFON Supervision OK RFON HVON Supervision OK HVON STBY Supervision OK STBY FIL Supervision OK FIL AUX Supervision OK AUX AUX Precondition OK OFF

FIL

Heating D. 0 Cooling D. 0 Pfw (kW) 0.001 Prv (W) 0.009 HVPS (A) 0.000

Preconditions: OFF->STDBY, STDBY->HVON, HVON-RFON, HV Enable, RF Enable

LLRF / EPS SR


ON Start Stop No RF

OPEN LOOP TUNING OFF PULSE MODE OFF AUTO STARTUP OFF

Tuning Dephase () 0.00

Voltage Increase Rate: 0.01 mV/s Apply 0.01 mV/s

RF Drive Limit [0,1000] Apply 0.00 mV





Diagnostics at the Storage Ring (SR):

Mechanical setups: everything installed
Cabling: few miscabled items being corrected
GUIs: all operational, but some need more progress


→ Need beam for fully commission!

- 1 FCT: Fast Current Monitor
- 1 DCCT: DC Current Monitor
- 1 AE: Annular Electrode (uncalibrated beam signal)
- 1 Stripline: for beam excitation
- 5 FSVs: with pneumatic motion, one at each quadrant
- 2 FSH: located at injection section, monitor beam injection angle
- 2 SCR: one vertical, one horizontal scraper
- 123 BPMs: orbit, plus 3 spares for tune and feedback system
- 128 BLMs: monitor beam losses around the ring
- 1 pinhole: transverse beam size (and emittance) using xrays
- 1 streak cam.: longitudinal beam size

Mechanical installation




Apple-II undulators EU62, EU71



- Production on time
- 1st undulator measured at CELLS - OK
- 2nd undulator measured at CELLS - OK
- Mechanical errors within tolerances
- Field and phase errors within tolerances
- Undulators waiting for installation

Insertion Device status - Nov 2010

ID	Status
IVU21	<p>Beamlines: Macromol. Crystallography, Non-crystalline diff.</p> <p>Features: $\lambda_u=21.6$ mm, $L=2$ m, $B_e=0.7954$ T, $K=1.60$</p> <p>Status: manufacturing being finished. FAT passed</p>
EU71 EU62	<p>Beamlines: Magnetic Dichroism, Low energy spectrosc. + PEEM</p> <p>Features: $\lambda_u=71.36$ mm, $L=1.650$ m, $B_e=0.9460$ T, $K=6.31$ (H pol)</p> <p>Features: $\lambda_u=62.36$ mm, $L=1.761$ m, $B_e=0.8843$ T, $K=5.15$ (H pol)</p> <p>Status: placed in storage ring tunnel. SAT passed</p>
SC-W31	<p>Beamline: High resolution powder diffraction</p> <p>Features: $\lambda_u=30.01$ mm, $L=1.755$ m, $B_0=2.15$ T, $K=6.03$</p> <p>Status: parked in service area waiting for installation. SAT passed</p>
W80	<p>Beamline: X-ray absorption spectroscopies</p> <p>Features: $\lambda_u=79.93$ mm, $L=0.999$ m, $B_0=1.7374$ T, $K=12.97$</p> <p>Status: software final adjustment being finished. SAT passed</p>



Number	Components	Delay
9	Magnets (storage ring, booster, transfer lines)	2 * 6 month
1	Pulsed magnets	1 * 15 month
4	Power supplies (storage ring, booster, transfer lines)	2 * 15 month
1	Power supplies pulsed elements	okay
13	Vacuum system(chambers, bellows, pumps, etc	1 * 12 month
3	Girders and supports	1 * 8 month
11	RF-System (cavities, WG-system, transmitters, etc)	1 * 18 month
3	Diagnostics	okay
4	Insertion devices	1*5, 1*9, 1*17
1	Front ends	okay

Σ = 50


Σ = 11




Because of reorganisation of the company



Components	Reasons for the delay
Magnets	Magnetic measurements and type of alignment
Pulsed magnets	Problem with the Titanium coating and reorganisatin of the company
Power supplies	Lot of discussions about the regulation card
Vacuum system	Problems with the subcontractor to deliver the right steel
Girders and supports	Problems with the alignment of the milling machine
RF-System	Problems with the circulator (magnets and regulation)
Insertion devices	Problems with the liner and reorganisation fo the company



Time schedule presented at the MAC in spring 2005




Overall we have a delay of the project of roughly 2 years

Milestone at ALBA: to have a prototype of magnets, vacuum system and girder

- Design phase** (orange bar) Design is the phase including the writing of technical specifications
- Call for Tender** (green bar) Is the phase from the start of the call for Tender until the signature of the contract
- Prototype** (brown bar) Is the phase from the signature of the contract until the acceptance of the prototype
- Production** (blue bar) Is the phase for the production including the delivering of the components
- Acceptance** (magenta bar) Is the phase of acceptance or prepparation for installation (if needed) at CELLS site
- Installation** (olive bar) Is the time for the installation in the ring
- Commissioning** (red bar) Is the time for the comminssioning of the system or subsystem

Beam in the Linac: 2008
Beam in the Booster: 2009



**Let us hope that we have in 2010 /
2011 a nice beam in the storage ring**

Thank you very much